

Stage II

Traffic

Stage II Removal - € FAP 698 (IL 89) Stage Removal Line APPROVED 4'-0" Temporary Concrete-Barrier Stage II Construction SEP 17 2013 14'-0" Stage Construction Line

PREPARATION OF DETAILED PLANS

AS A BASIS FOR

GENERAL NOTES:

All staging cross sections are looking South.

All dimensions are perpendicular to & Roadway unless noted otherwise.

STAGE I NOTES:


- 1. Remove existing 5" HMA Surface to expose existing concrete deck slab surface over a width of 16'-0".
- 2. Place fabric bearing pads, PPC Deck Beams, and drill and grout dowel rods into existing concrete deck slab.
- 3. Remove existing Bridge Rail and replace with Type SM Steel Bridge Rail for Stage II Traffic.

STAGE II NOTES:

- 1. Relocate Temporary Concrete Barrier and dowel to PPC Deck Beam.
- Excavation behind existing abutment walls shall be performed to balance front and back soil pressure before removing the existing Superstructure. The Contractor shall saw cut the upper portion of the existing abutment at the stage removal line before Stage II removal to ensure the remaining portion will not be prematurely damaged.

STAGE III NOTES:

1. Remove and Adjust Temporary Support System to connect to outside walls of new culvert.



STAGE II

GENERAL PLAN AND ELEVATION - SHEET 2 ILLINOIS ROUTE 89 OVER CLEAR CREEK F.A.P. RTE. 698 - SEC. 122-W, RS PUTNAM COUNTY STATION 494+52.00 STRUCTURE NO. 078-2011

FILE NAME =	USER NAME = Elgin 110	DESIGNED - MJS	REVISED -			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEET SHEETS NO.
\0780025-68893-TSL-002.dgn		CHECKED - LP	REVISED -	STATE OF ILLINOIS	j	698	122-W, RS	PUTNAM	
	PLOT SCALE = 20:0.0000 ':' / in.	DRAWN - RMH	REVISED -	DEPARTMENT OF TRANSPORTATION				CONTRAC	T NO. 68893
THE UPCHURCH GROUP, INC.	PLOT DATE = 9/6/2013 2:50:00 PM	CHECKED - AB	REVISED -		SHEET NO. 2 OF 2 SHEETS		ILLINOIS FED. A	AID PROJECT	