

ILLINOIS HIGHWAY PROGRAM ACCOMPLISHMENTS
FY 2015 PROGRAM - STATE PROJECTS

EXHIBIT A

MERCER COUNTY

Route / City	County	Description	Award Date	Award Cost
<u>U.S. Routes</u>				
US 67 VIOLA 4-00098-0310	(C/O) MERCER	S OF 12TH ST IN VIOLA DRAINAGE	04-08-2015	68,445
US 67 ILL 135 MONMOUTH 4-40720-0205	(C/O) WARREN MERCER	ILL 135 / ALEXIS RD TO US 34 AT MONMOUTH P.E. (PHASE II)	04-23-2015	216,188

**FY 2015 HIGHWAY PROGRAM
STATE PROJECTS NOT YET ACCOMPLISHED**

EXHIBIT B

MERCER COUNTY

Route / City	County	Description	Cost
<u>Illinois Routes</u>			
ILL 17 4-09660-0101	MERCER	EDWARDS RIVER 4.6 MI W OF JOY LAND ACQUISITION	50,000
COMMENTS:	PHASE I ENGINEERING NOT COMPLETE. MOVED TO NEXT FISCAL YEAR.		
ILL 17 4-09660-0102	MERCER	EDWARDS RIVER 4.6 MI W OF JOY UTILITY ADJUSTMENT	50,000
COMMENTS:	ANTICIPATED UTILITY ADJUSTMENT DELAYED, DUE TO CONSTRUCTION BEING DELAYED.		

**ILLINOIS HIGHWAY PROGRAM ACCOMPLISHMENTS
FY 2015 PROGRAM - LOCAL PROJECTS**

EXHIBIT C

MERCER COUNTY

Route / City	County	Description	Award Date	Award Cost
<u>Other Roads & Streets</u>				
320TH ST 4-10231-0000	MERCER	BRANCH N HENDERSON CREEK 1.5 MI N OF NORTH HENDERSON CULVERT REPLACEMENT STRUCTURES = 1	07-10-2015	267,381
320TH ST 4-10231-0003	MERCER	BRANCH N HENDERSON CREEK 1.5 MI N OF NORTH HENDERSON CONSTRUCTION ENGINEERING	07-10-2015	34,000
JOY RD 4-10531-0001	(ADD) MERCER	130TH AVE TO JOY CL P.E. (PHASE II)	07-08-2015	48,000
KNOXVILLE RD CH 4 4-10287-0000	MERCER	CAMP CREEK RD (CH 21) TO 130TH AVE (CH 20) RESURFACING (3R) MILES = 2.85	07-22-2014	964,399
VARIOUS 0-99915-4005	(ADD) MERCER	VARIOUS LOCATIONS IN MERCER COUNTY FLOOD REPAIR	10-28-2014	112,271
VARIOUS 4-10535-0001	(ADD) MERCER	NBIS TRAINING TRAINING	10-21-2014	6,000
VARIOUS ALEDO 0-01725-4001	(ADD) MERCER	PHASE 2 BIKE TRAIL IN ALEDO PRELIMINARY ENGINEERING	09-23-2014	67,530
FAS 1405 4-10088-0011	(ADD) MERCER	NORTH HENDERSON DITCH 1.5 MI N OF NORTH HENDERSON P.E. (PHASE I)	12-12-2014	18,162